

Public Works Projects - 2016			
Event	Start	End	Status
Sand/Salt Shed	Mar-16	Sep-17	Proposals received for engineering consultants, award pending. Design in 2016. Construct in 2017.
Utility Rate Review	May-15	Oct-16	Draft report submitted.
Agg Services Building	Apr-15	Jun-17	Design complete. Permits issued. Out to tender. Construction completion mid 2017.
PCTS Expansion	Feb-16	Sep-17	Predesign completed. Starting design phase. Expect tender late August. Construction completion September of 2017.
CSB Renovations	Mar-15	May-16	Project completed .
County Centre Renovations	Apr-16	Jun-16	Construction renovation completed in Finance & Assessment area. Furniture installation 90%, expect completion by June 24th.
County Centre Space Review	Sep-16	May-17	RFP for consultant planned for late September. Final design expected in May of 2017.
Duffield Lagoon	Aug-15	Oct-16	Design complete. Tender planned for June. Expect completion in October of 2016.
Patching - Partial Overlay	May-16	Oct-16	Partial overlay using grader layed cold mix started May 25th and will run into October.
Patching - Hand Patching	Jan-16	Dec-16	Started hand patching with cold weather mix in January. Used cold weather mix until May when cold mix became available. Program will run into November. If need be it can go all year round.
Patching - Spray Truck	Apr-16	Oct-16	Started in April this year and will run into October.
Dust Control	Apr-16	Jun-16	Dust control program was completed June 9th. Minor touch ups as required throughout the summer.