

Engineering Projects - 2016			
Event	Start	End	Status
Road Program Update (2016-2019)	May-16	Oct-16	Budget and Schedule update provided on 2016 Road Program Tracking (Q2). (attached)
Acheson Storm Water Outfall	Jan-16	Oct-16	Project is 70% Complete. Work is on budget and on schedule for fall 2016 completion
Transit Service Pilot Project - Phase 1	Apr-16	Apr-18	Phase 1 initiated, project continues to be evaluated against measures approved by Council
Entwistle Collection System Upgrades (waste water/ sewer system)	Jul-16	Nov-16	Tender is being drafted, work to be awarded as start in late July 2016
Train Whistle Cessation	May-16	Dec-16	CN Rail contacted to upgrade RR21 crossing, discussions ongoing. Anticipate upgrade to occur in 2016 with request submitted by end of 2016
Acheson / Big Lake Water Servicing Study	Oct-15	Jun-16	Final report pending.
Acheson / Big lake Waste Water Servicing Study	Nov-15	Jul-16	Draft report pending.
Acheson Storm Water Testing	May-15	Oct-16	Water samples have been collected for storm water run-off during major rain event. Water to be tested and summary report to be drafted by end of year.
Service Standards Evaluation for Hamlets, Grid Roads, Subdivisions and Industrial Areas	Jan-16	Dec-18	Scoping of work and identification of priorities to be initiated. Asset Management Coordinator starting on July 11 will be tasked with advancing this initiative.